
























































ID		Task Mode	Art nr	Task Name	Ühik	Duration	Start	Finish	Notes	January	
										B	M
1				ETTEVALMISTAMINE		399 days	Mon 01.03.21	Thu 08.09.22			
20				MULLATÖÖD		370 days?	Mon 29.03.21	Fri 26.08.22			
101				KATEND		347 days?	Mon 03.05.21	Tue 30.08.22			
171				DRENAAŽ JA TRUUBID		128 days	Mon 12.04.21	Wed 06.10.21			
185				KONSTRUKTSIOONID		389 days	Tue 19.01.21	Fri 15.07.22			
186				Lahenduste valmine		10 days	Mon 01.03.21	Fri 12.03.21			
187				Projekteerimine (sh T3 ja T4 süvendi projekt)		10 days	Mon 15.03.21	Fri 26.03.21			
188				Kooskõlastamine		20 days	Mon 29.03.21	Fri 23.04.21			
189				T1 Suuruluki tunnel PK 1708+50,75		150 days	Mon 01.03.21	Fri 24.09.21			
190				Raadamine NB! pesitsusperiood	tk	25 days	Mon 01.03.21	Fri 02.04.21			
191				T1 ettevalmistustööd - ajutise ümbersõidu ehitus, platsi (sh vaiatööde aluse) rajamine,		5 days	Mon 24.05.21	Fri 28.05.21			
192				T1 vaiatööd		26 days	Wed 09.06.21	Wed 14.07.21			
193				T1 vaiade väljakaev, vaiade piikamine, roostvarkide aluste ehitus		12 days	Thu 15.07.21	Fri 30.07.21			
194				T1 roostvarkide ehitus		66 days	Thu 01.07.21	Thu 30.09.21			
195				T1 sammaste ehitus		21 days	Fri 01.10.21	Fri 29.10.21			
196				T1 tugiosade paigaldus		5 days	Mon 01.11.21	Fri 05.11.21			
197				T1 metallkonstruktsiooni paigaldus		10 days	Mon 01.11.21	Fri 12.11.21			
198				T1 tekiplaadi ehitus		20 days	Mon 15.11.21	Fri 10.12.21			
199				T1 tagasitäited		15 days	Mon 18.10.21	Fri 05.11.21			
200				T1 PSP killustikalus		2 days	Mon 15.11.21	Tue 16.11.21			
201				T1 PSP ehitus		10 days	Wed 17.11.21	Tue 30.11.21			
202				T2 Suuruluki tunnel PK 1734+62,5		160 days	Mon 01.03.21	Fri 08.10.21			
203				Raadamine NB! pesitsusperiood		25 days	Mon 01.03.21	Fri 02.04.21			

Project: Kärevere graafik
Date: Fri 10.09.21

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

ID		Task Mode	Art nr	Task Name	Ühik	Duration	Start	Finish	Notes	January	
										B	M
204				T2 ettevalmistustööd - ajutise ümbersõidu ehitus, platsi (sh vaiatööde aluse) rajamine,		5 days	Mon 07.06.21	Fri 11.06.21			
205				T2 vaiatööd		10 days	Mon 02.08.21	Fri 13.08.21			
206				T2 vaiade väljakaev, vaiade piikamine, roostvarkide aluste ehitus		14 days	Mon 16.08.21	Thu 02.09.21			
207				T2 roostvarkide ehitus		20 days	Mon 13.09.21	Sun 10.10.21			
208				T2 sammaste ehitus		21 days	Mon 11.10.21	Mon 08.11.21			
209				T2 tugiosade paigaldus		5 days	Tue 09.11.21	Mon 15.11.21			
210				T2 metallkonstruktsiooni paigaldus		10 days	Mon 15.11.21	Fri 26.11.21			
211				T2 tekiplaadi ehitus		20 days	Mon 29.11.21	Fri 24.12.21			
212				T2 tagasitäited		10 days	Mon 25.10.21	Fri 05.11.21			
213				T2 PSP killustikalus		2 days	Mon 29.11.21	Tue 30.11.21			
214				T2 PSP ehitus		10 days	Wed 01.12.21	Tue 14.12.21			
215				T3 Väikeulukitunnel PK 1712+38 l=35,66m		167 days	Tue 19.01.21	Wed 08.09.21			
226				T4 Väikeulukitunnel PK 1721+32 l=35,66		335 days	Mon 05.04.21	Fri 15.07.22			
235				LIIKLUSKORRALDUSVAHENDID		405 days?	Mon 01.03.21	Fri 16.09.22			
256				TEHNOVÕRGUD		130 days	Wed 07.04.21	Tue 05.10.21			
282				MAASTIKUKUJUNDUS		90 days?	Mon 16.05.22	Fri 16.09.22			
298				HANKED välja		14 days	Wed 27.01.21	Mon 15.02.21			
313				HANKE analüüs		21 days	Mon 15.02.21	Mon 15.03.21			
328				HANKE lepingud		279 days?	Mon 01.03.21	Thu 24.03.22			
343				ÜLDINE SKEEM Teedeehitus		1 day?	Tue 19.01.21	Tue 19.01.21			
344			1	Ajutine Kärevere+ ajutine T3 ja T4	22.03-0	1 day?	Tue 19.01.21	Tue 19.01.21			
345			2	Ajutine tee Kardla	22.03-0	1 day?	Tue 19.01.21	Tue 19.01.21			

Project: Kärevere graafik
Date: Fri 10.09.21

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	