

ID	Task Mode	Task Name	Duration	Start	Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
1	?	MULLAVERE AJAGRAAFIK																				
2	?	Alustamiskorraldus	0 days	Wed 15.05.24			◆ 15.05															
3	?	Avakoosolek	0 days	Mon 20.05.24			◆ 20.05															
4	?	PROJEKTEERIMINE																				
5	?	Uuringud	72 days	Mon 20.05.24																		
6	?	Eskiiside koostamine	20 days	Mon 20.05.24																		
7	?	Eelprojekt	40 days	Mon 17.06.24																		
8	?	Tööprojekt	20 days	Mon 12.08.24																		
9	?	Projekti kooskõlastamine	20 days	Mon 12.08.24																		
10	?	Ehitusloa taotlemine	20 days	Mon 12.08.24																		
11	?	EHITAMINE																				
12	?	Ettevalmistustööd	10 days	Mon 02.09.24																		
13	?	Rajatise ehitustööd	45 days	Mon 16.09.24																		
14	?	Tekiplaadi ehitustööd	15 days	Mon 18.11.24																		
15	?	Mullatööd	65 days	Mon 16.09.24																		
16	?	Tehnoloogiline paus	75 days	Mon 16.12.24																		
17	?	Rajatise hüdroisolatsioonitööd	5 days	Mon 31.03.25																		
18	?	Katendi ehitus	45 days	Mon 31.03.25																		
19	?	Asfalteerimine	5 days	Mon 02.06.25																		
20	?	Heakorratööd	30 days	Mon 31.03.25																		
21	?	Dokumentide üleandmine	70 days	Mon 12.05.25																		

Project: 2024.04.23 Mullavere a Date: Wed 22.05.24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			